



# Hondo ISD Board Update

## Monthly Construction Progress Report September 16, 2019

<b>Hondo High School Improvements – Phase II</b>	
<u>Fine Arts Facility</u>	<ul style="list-style-type: none"> <li>• Exterior moisture barrier continues and rigid insulation has begun</li> <li>• Upper level seating modification is reviewed and approved for concrete correction</li> <li>• Interior walls continue with tape and bed, texture and painting has started</li> <li>• Auditorium walls continue to be framed and drywall started</li> <li>• Concrete slab for 2<sup>nd</sup> level is formed and reinforcing installed; Rough-in in progress</li> <li>• Fire sprinkler interior lines are complete and preparation with FA and testing</li> <li>• Plumbing mains are near complete and being tested</li> <li>• Final door frames are delivered and installation near complete</li> <li>• Electrician is pulling wire and preparing the panels</li> <li>• HVAC contractor installing ductwork and VAV boxes in all areas</li> <li>• Base material is being installed for the new parking lot and east driveway</li> <li>• Sidewalks continue and preparation for curbs along the street and drive</li> <li>• Decision from A/E and city that fire hydrant will be relocated (per plans)</li> <li>• Additional work on the mock-up is prepared and ready for review</li> <li>• Walk-thru for review of all auditorium systems to identify boxes still needed</li> <li>• Underground electrical started for new light poles</li> </ul>

### LOOKING AHEAD:

- Concrete sidewalks and new asphalt paving along Avenue H, and the new parking lot
- Concrete modification of the upper seating section and mezzanine
- Auditorium scaffolding for overhead work

<b>Hondo High School Improvements – Phase III</b>	
<u>Track Facility &amp; Concession/Restroom</u>	<ul style="list-style-type: none"> <li>• Concrete placement is complete for the east side drainage flume (to the property line)</li> <li>• Asphalt on the track and field events is complete</li> <li>• Bleacher and Press box are complete</li> <li>• Concession stand is turned over to HISD for use; adjacent sidewalk is completed</li> <li>• Hellas has mobilized to begin the track surfacing</li> <li>• First layer of the track surfacing has begun on the east side</li> <li>• Restroom building permit is pending additional requests from the city plan review</li> </ul>

### LOOKING AHEAD:

- New restroom building permit, foundation and utilities
- Completion of track surfacing

<b>Roofing Projects (Insurance Claim)</b>	
<u>Meyer Elementary &amp; McDowell Middle School</u> Remaining Metal Roofs	<ul style="list-style-type: none"> <li>• Purchase orders to be issued by HISD in order for material to be ordered- still outstanding</li> <li>• Contractor will preparing schedule based on material order/delivery</li> </ul>

<b>Hondo High School Improvements – Phase I Warranty</b>	
<u>Hondo High School-Gym</u>	<ul style="list-style-type: none"> <li>• Trane meeting to review the units trending data and the scheduling for training and acceptance so that a new 2 year parts and labor warrantee would commence</li> </ul>



# Hondo ISD Board Update





# Hondo ISD Board Update

