



# Hondo ISD Board Update

## Monthly Construction Progress Report November 18, 2019

<b>Hondo High School Improvements – Phase II</b>	
<u>Fine Arts Facility</u>	<ul style="list-style-type: none"> <li>• Metal panel installation continues</li> <li>• Masonry scaffolding is set up in preparation for brick delivery</li> <li>• Second floor framing is complete and drywall near complete</li> <li>• Interior walls and door frames continue to be painted</li> <li>• Exterior hollow metal doors and hardware have been delivered and installation began</li> <li>• Glass installation continues with opaque glass</li> <li>• Auditorium overhead work in progress with electrical, data and fire protection systems</li> <li>• Fire sprinkler system passed the hydrostatic test with the Fire Marshal</li> <li>• Ceramic tile floor and wall tile is complete (pending some additional wall tile ordered)</li> <li>• Ceramic tile in the hallway is completed</li> <li>• HVAC contractor continues installation of ductwork (AC unit delivery pending)</li> <li>• 2<sup>nd</sup> floor AC unit is set and ductwork installation ongoing</li> <li>• Electrician has completed the primary and secondary conductors</li> <li>• Parking lot and street asphalt completed and striping done</li> <li>• The new approach on 22<sup>nd</sup> street and curb for the drive are completed</li> <li>• Sidewalks and front plaza area are completed</li> </ul>

### LOOKING AHEAD:

- Permanent power installation (relocation of poles TBD)
- Theater rigging begins
- Brick delivered and installation started

<b>Hondo High School Improvements – Phase III</b>	
<u>Track Facility &amp; Concession/Restroom</u>	<ul style="list-style-type: none"> <li>• Fine grading is completed on the infield and around all the concrete</li> <li>• Hellas is complete with punchlist items; HISD to cover the sand pits</li> <li>• Retaining wall along the street is completed and punchlist in progress</li> <li>• Fencing new gates are completed except for the South end</li> <li>• Engineer is working on a response to City engineer to clarify questions</li> <li>• Restroom building permit was received and foundation work started</li> <li>• Perimeter formwork in progress</li> <li>•</li> </ul>

### LOOKING AHEAD:

- New restroom utilities and concrete slab
- Training with Athletic staff on Musco lighting

<b>Roofing Projects (Insurance Claim)</b>	
<u>Meyer Elementary &amp; McDowell Middle School</u> Remaining Metal Roofs	<ul style="list-style-type: none"> <li>• Roofing company submitted plans to manufacture for shop drawings</li> <li>• HISD has approved panel type and finish</li> <li>• Material price increase will be submitted to insurance adjuster</li> </ul>

<b>Hondo High School Improvements – Phase I Warranty</b>	
<u>Hondo High School-Gym</u>	<ul style="list-style-type: none"> <li>• Trane has completed all requirements and warranty documents are submitted for approval</li> </ul>



# Hondo ISD Board Update





# Hondo ISD Board Update

